

ID	Task Name	Duration	Start	Finish	Predk	Resource Names	2005				2006				2007				2008				2009				2010							
							Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1				
1	Deconstruction Prep Tasks	207 days	Thu 8/5/04	Fri 5/20/05																														
2	Conduct Deconstruction Training	2 days	Thu 8/5/04	Fri 8/6/04		Staff																												
3	Mitigate Noxious Weeds	5 days	Mon 9/13/04	Fri 9/17/04		Staff																												
4	Construct Road Improvements / Access	20 days	Mon 10/4/04	Fri 10/29/04		Staff																												
5	Irving Site Cleanup	23 days	Mon 11/1/04	Wed 12/1/04	4	Staff																												
6	Prepare Laydown Sites	10 days	Thu 12/2/04	Wed 12/15/04	5	Staff																												
7	Install Bridge Abutments	20 days	Mon 3/28/05	Fri 4/22/05		Staff																												
8	Install Bridge Deck Girders	5 days	Mon 4/25/05	Fri 4/29/05	7	Staff																												
9	Install Bridge Deck	15 days	Mon 5/2/05	Fri 5/20/05	8																													
10	Install HDPE Cofferdam	2 days	Mon 4/11/05	Tue 4/12/05		Staff																												
11	Remove Irving Diversion Structure	5 days	Wed 4/13/05	Tue 4/19/05	10	Staff																												
12	Demolish Forbay Walls	5 days	Wed 4/20/05	Tue 4/26/05	11	Staff																												
13	Environmental Monitoring / Permitting	668 days	Tue 2/1/05	Thu 8/23/07																														
14	Survey for CBH & YBC at FC 2005	4 days	Tue 2/1/05	Fri 2/4/05		Consultant																												
15	Survey for CBH & YBC at FC 2006	4 days	Wed 2/1/06	Mon 2/6/06		Consultant																												
16	Survey for CBH & YBC at FC 2007	4 days	Thu 2/1/07	Tue 2/6/07		Consultant																												
17	COE 404 Permit Submittal	60 days	Thu 9/1/05	Wed 11/23/05																														
18	COE 404 Permit Submittal	60 days	Fri 6/1/07	Thu 8/23/07																														
19	Public Safety Tasks	11 days	Mon 3/21/05	Mon 4/4/05																														
20	Secure Tunnel Entrances	3 days	Mon 3/21/05	Wed 3/23/05		Crew C																												
21	Secure Stehr Lake Site	2 days	Wed 3/23/05	Thu 3/24/05		Crew C																												
22	Install Signage for Project	2 days	Fri 3/25/05	Mon 3/28/05		Crew C																												
23	Seal SMS Siphon Inlet	2 days	Tue 3/29/05	Wed 3/30/05		Crew C																												
24	Seal Irving Penstock Inlet	2 days	Thu 3/31/05	Fri 4/1/05		Crew C																												
25	Seal S.M.S. Outlet	2 days	Fri 4/1/05	Mon 4/4/05		Crew C																												
26	Reach No. 2 (Flume below diversion structure)	321 days?	Mon 5/9/05	Mon 7/31/06																														
27	Reach Engineering Briefing	1 day?	Mon 5/9/05	Mon 5/9/05																														
28	Remove Initial Flume Crossings	20 days	Tue 5/10/05	Mon 6/6/05	27	Crew A																												
29	Remove and Demo Structures	3 days	Tue 6/7/05	Thu 6/9/05	28	Crew A																												
30	Remove Gate House and Mech.	3 days	Fri 6/10/05	Tue 6/14/05	29	Crew A																												
31	Remove W.T. Flume	273 days	Wed 6/15/05	Fri 6/30/06	30	Crew A																												
32	Remove Canyon Materials	10 days	Mon 7/3/06	Fri 7/14/06	31	Crew A																												
33	Site Cleanup	5 days	Mon 7/17/06	Fri 7/21/06	32	Crew A																												
34	Revegetate as appropriate	5 days	Mon 7/24/06	Fri 7/28/06	33																													
35	USFS Reach Acceptance	1 day?	Mon 7/31/06	Mon 7/31/06	34	CM,USFS																												
36	Reach No. 4 (Flume below HW Siphon)	257 days?	Tue 8/1/06	Wed 7/25/07																														
37	Reach Engineering Briefing	1 day?	Tue 8/1/06	Tue 8/1/06																														
38	Remove Initial Flume Crossings	14 days	Wed 8/2/06	Mon 8/21/06	37	Crew A																												
39	Remove W.T. Flume	211 days	Tue 8/22/06	Tue 6/12/07	38	Crew A																												
40	Remove W.T. Flume	120 days	Wed 1/3/07	Tue 6/19/07		Crew B																												
41	Install "High Line" / Rigging for BC Trestle	4 days	Wed 6/13/07	Mon 6/18/07	39	Crew A																												
42	Remove B.C. Flume Support Trestle	6 days	Tue 6/19/07	Tue 6/26/07	41	Crew A																												
43	Remove Canyon Materials	10 days	Wed 6/27/07	Tue 7/10/07	42	Crew A																												
44	Site Cleanup	5 days	Wed 7/11/07	Tue 7/17/07	43	Crew A																												

Project: Childs Irving Deconstruction
Date: Thu 3/24/05

Task: Milestone: Non-Construction Summary: USFS Acceptance:
Progress: Summary: Engineering Briefing: Deadline:

Page 1

